



FUTURE - DENVER VA MEDICAL CENTER - AURORA, COLORADO

# PROJECT EAGLE UPDATE

*Monday, October 12th, 2009*

Last week, Brad McCollam, Chief of Facilities Management Service, traveled to Washington DC as a part of the process to select a General Contractor for the construction of the Denver VA Medical Center Replacement Facility. During those meetings, all of the contractors who submitted proposals were reviewed. Each contractor was examined and rated based on 2 factors: Past/Present Performance and Technical Qualifications. Phase 2 of the selection process, which will occur in the near future, will further examine the contractors based on their Technical Proposal and Cost. We anticipate awarding the General Contractor contract by January, 2010.

Status summary for the week of 10/5/09

- Site preparation inspection was conducted on 10/9/09. Contractor has been approved to start the site preparation tasks;
- Site Preparation Contractor met with representatives from Xcel Energy on 10/9/09 to discuss disconnection of electrical services on the site.

Proposed tasks for the week of 10/12/09

- No work on 10/12/09 due to Columbus Day;
- Mobilize and setup for site preparation. Kemwest will perform final inspection for the setup;
- Install project and safety record signs at the SE corner of Wheeling and 17<sup>th</sup> Street on 10/14;
- Mobile toilets to be delivered on 10/13/09;
- Security guard starts on October 12<sup>th</sup> or 13<sup>th</sup>.

As always, you may contact me with questions at (303) 393-5205 or [jordan.schupbach@va.gov](mailto:jordan.schupbach@va.gov).

Respectfully,

Jordan Schupbach  
Public Affairs Officer  
VA ECHCS

